

Completion Report for ENERGY STAR Modular Home

Complete all applicable items and send with a completed copy of the **Inspection Checklist** for ENERGY STAR Qualified Modular Homes and, if home passes, a check for \$40 (or \$140 if this is one of the initial three factory certification homes) to: **Systems Building Research Alliance**, 2109 Broadway, Ste 200, New York, NY 10023.

1. CONTACT INFORMATION

a) Rater primary contact

_____		_____	
Company		Contact Name	

Address			
_____		_____	_____
City		State	Zip
_____		_____	
Phone		Fax	

Email			

b) Rater field tester (if different from primary contact)

_____		_____	
Company		Contact Name	

Address			
_____		_____	_____
City		State	Zip
_____		_____	
Phone		Fax	

Email			

c) Factory

Corporate Parent			
_____		_____	
Plant Name		Contact Name	
_____		_____	
Plant City		State	Zip
_____		_____	
Phone		Fax	

Email			

d) Builder

_____		_____	
Company		Contact Name	

Address			
_____		_____	_____
City		State	Zip
_____		_____	
Phone		Fax	

Email			

e) Homeowner

Name	

Phone	

f) Home location

Address		
_____		_____
City		State Zip

Was this home tested? Yes No If No, skip to question 4. Conditioned space sq. ft.: _____

2. HOUSE TIGHTNESS (must fill in and check to pass)

a) ACH50. Measured: _____ (must be ≤ 7.0 in CZ 1-2 | ≤ 6.0 in CZ 3-4 | ≤ 5.0 in CZ 5-7 | ≤ 4.0 in CZ 8).....

3. DUCT TIGHTNESS (must fill in and check ONE to pass)

a) Duct leakage to outside at 25 pascals. Measured: _____ cfm.....

(must be ≤ 4 cfm to outdoors / 100 sq. ft. for national BOP or ≤ 6 cfm to outdoors / 100 sq. ft. for Performance Path)

b) All ducts and air handling equipment are in conditioned space and envelope leakage tests at ≤ 3 ACH 50 or ≤ 0.25 cfm 50 per sq. ft. of building envelope.....

4. QUALITY ASSURANCE (QA) LABEL (must check ONE to pass)

a) An SBRA quality assurance (QA) ENERGY STAR Modular Home Label is affixed to the home interior and signed and dated by a factory representative.....

b) This home is one of the factory's initial three certification homes (QA label will be affixed with site label – see above).....

5. RATER EVALUATION (check ONE)

a) PASSES: No discrepancies were identified.....

b) FAILS: Discrepancies are described on the following sheet.....

Signature of Rater: _____ Date: _____

